RP2J Project OOHW application form

Out of hours work approval request form						
No:	Notification date:	Approval date:	Project:			
023	03/09/2021		RP2J – Southern Utilities			
A. Contact details	Name	Mobile number	Email			
Contractor Environmental Site Representative	Richard Lipar					
Contractor Project Manager	Mike Billington					
Contractor Foreman	Daniel Tregeagle					
Contractor Project Engineer	Ian Harris					
B. Details of work: Include a map showing lo	cation of work extent an	d nearest sensitive rece	ivers			
Location / chainages:	Lookout Road Southbo	ound Shoulder				
NCA/s:	NCA-13					
Description of works – also include a brief description of the sequence of activities:	Electrical Outage works for adjustments to Street Lighting on Lookout Road Southbound. Works involve the disconnection of Street Lighting on Lookout Road southbound carriageway including adjustments to electrical supply to properties 117,119,121A,121B & 121C Lookout Road. Sequence of activities as follows: 19:00 - Complete pre-start briefing with project team at compound 19:30 - Set up traffic control and close lanes 20:15 - Mobilise equipment to work area 21:00 - Receive confirmation of Ausgrid electrical isolation 21:00 - 23:00 Disconnect overhead wires for street lighting along Lookout Rd Southbound 23:00 - 03:00 Disconnect 3 overhead wires crossing Lookout Road and complete adjustments to property feeds 03:00 - Re-energise overhead lines and remove plant and equipment 04:00 - Remove traffic control and reopen lanes to traffic.					
Machinery/ plant to be used	Light Truck Elevated Working Platform (bucket truck) Battery operated power tools Note the following additional plant will be in operation during this shift for works covered under OOH Application 022, but are also included in the noise assessment for this application: Lighting Plant Line Marking Plant Wheeled Excavator					
Traffic control measures required:	Lookout Road Southbo	ound Lane Closures				


Out of hours work appro	oval request form
Lighting required:	lighting towers to highlight road works zone for motorists and battery-operated task lighting at specific locations.
Proposed dates:	20/09/21
Proposed times:	Start 1900 - Finish 0400
Justification – why does work need to occur outside of standard construction hours?: (attach support information as required)	Works require electrical isolation to undertake the works safely. Ausgrid will only permit this work at specific times (9:00pm to 5:00am) due to the impact to residents of loss of electrical supply.
C. Risk assessment	
NML (refer Table 3-2 of OOHW protocol)	Evening: 54 dB(A). Night: 38 dB(A)
Is the work highly noise intensive? (above 75dB(A) L _{Aeq (15} minute))	No
Risk factor category (refer section 4.3 of OOHW protocol):	Low Risk. Maximum worst case cumulative predicted noise level (L _{Aeq 15 min.}) = 55-62dB(A) for three residents in close proximity to the works. This is >25dB(A) above RBL (33dB(A)). These receivers have been consulted and all have agreed to adjusted noise modelling and the application of appropriate mitigation measures.

D. Details of noise or vibration assessment completed:

Detailed noise assessments were completed using noise modelling program named *KNOWnoise: Minor Works* which is developed and owned by Hutchison Weller. This program, and it's more advanced version *KNOWnoise*, are used on many large-scale infrastructure projects to determine and model likely noise impacts on sensitive receivers.

As works are predicted to carry over the Evening and Night OOHW Periods, a detailed noise assessment was completed to determine predicted noise impacts for the Night Period only, as this is the worst case for the RBL (refer **Appendix B**). Detailed noise assessment report is attached to this OOHW Application. Report includes a map of predicted impacts on sensitive receivers, and predicted noise levels at each receiver's address.

Where noise reductions such as noise blankets are applied to the noise assessments it is detailed in the table in **Appendix B** of the noise assessments. The reductions applied are in line with the following:



All applicable data was added to the model, including but not limited to, specific information on the proposed activity, project adopted RBLs and NMLs, extent of works, plant and equipment to be used, proposed mitigation measures etc. Using this data, and data within the program, detailed noise assessment reports were produced

Out of hours work approval request form

giving accurate predicted noise impacts for the period assessed. Specific assessment methodology is described on Page 3 of each report.

Predicted impacts:

The predicted maximum worst case cumulative noise level (LAeq, 15 min) is 62dB(A).

There are five receivers that will be 'Moderately impacted' (16-24 dB(A) above NML)

There are 2 receivers for which the works will be Clearly Audible (6-15 dB(A) above NML).

Refer to the detailed Noise Assessments in Appendix B:

Predicted Vibration Impacts:

No vibration impacts are predicted as a result of these works. No plant or equipment will encroach within the minimum safe working distance (18m).

The activity is not considered to encroach into either "human comfort" or "structural damage" vibration criteria, based on distance, and equipment and methodology used (rubber tyred plant completing non-vibratory activities).

E. Proposed mitigation measures, including respite

Out of hours work approval request form

Works have been programmed to be carried out during other OOHW to minimise the number of nights that residents are impacted. Refer to OOH Application #022 for details of other activities being carried out on the same night.

The following mitigation measures were proposed based on those identified in the OOHW Protocol – Section 5.1 and Table 5-1: Hierarchy for application of additional mitigation for airborne noise.

Standard Mitigation Measures (OOHW Protocol):

- Modifying behavioural practices on site
- Equipment selection / maintaining and monitoring plant
- Use and siting of plant and hoardings
- Site inductions
- Use of non-tonal reversing alarms
- Stakeholder notification
- Planning noisier work to be carried out earlier in the period.

NVMP Mitigation measures:

- Noise blankets to be set up outside of five (5) properties along Lookout Rd to reduce the noise impacts.
- Reduction of machinery usage outside these properties during the night period is also noted.
- Where practical, operating machines at low speed / power and switching them off when not in use rather than leaving them idling for prolonged periods;
- Minimising the reversing of machines;
- All employees, contractors and subcontractors are to receive an environmental induction.
- No swearing or unnecessary shouting or loud stereos/radios on site.
- Limit compression braking at night in residential areas.
- No dropping of materials from height, throwing of metal items and slamming of doors.

Additional Mitigation Measures (OOHW Protocol):

For Residents 5-15 dB(A) above NML

- Notification
- Verification
- Duration Respite

For Residents 15-25 dB(A) above NML

- Phone Call / Individual Briefing
- Duration Respite
- Respite offer period 2
- Verification

F. Community consultation

Out of hours work approval request form

Outline consultation undertaken for the proposed OOHW:

Individual briefings (phone calls) have been carried out for the residential properties identified in the 'Moderately Intrusive' classification (15-25 dB(A) above NML). This briefing included gaining approval from the three properties that exceeded 25 dB(A) above the RBL as follows:

121B LOOKOUT ROAD NEW LAMBTON HEIGHTS
119 LOOKOUT ROAD NEW LAMBTON HEIGHTS
117 LOOKOUT ROAD NEW LAMBTON HEIGHTS

The properties identified in Appendix A, B, C, D E & F of the Noise Impact Assessments will be provided a written notification describing the upcoming OOH works and likely impacts. Refer to **Appendix C** for approved notification letters to be delivered no more than 5 days prior to undertaking the works.

Has respite periods for OOHW been identified with the affected community on a monthly basis and a three-month schedule of likely OOHW provided (refer CoA E29)?

Yes, likely OOHW identified in 3 monthly look-ahead notification which covers likely OOHW. Notification was delivered to community on 11th August. Additional notifications were delivered on 17/08/21 to cover the residents identified in the noise modelling that were not within the original delivery area.

Respite is not applicable as this is only a single nights activity.

Has the outcome of community consultation, the identified respite periods and scheduling of likely OOHW been provided to the ER, EPA and Planning Secretary?

The schedule of OOHW is provided to the ER, EPA and the Planning Secretary on a monthly basis. Transport for NSW also provides further detail on the community consultation and respite to the ER and Planning Secretary through the OOHW application process when relevant to OOHW, and when approval is sought. The EPA will be provided with relevant information through the six-monthly compliance reporting process by Transport.

G. Respite framework

Outline any previous respite within the last month and the status of community agreements (where relevant)? Previous OOHW scheduled on 30/08/21, 31/08/21, 08/09/21, 13/09/21, 14/09/21, 15/09/21 providing 4 nights respite before this activity.

Approval has been gained from four of the five properties that exceeded 25 dB(A) above the RBL as part of the previous application OOH #22 for works on this night:

121B LOOKOUT ROAD NEW LAMBTON HEIGHTS

119 LOOKOUT ROAD NEW LAMBTON HEIGHTS

117 LOOKOUT ROAD NEW LAMBTON HEIGHTS

138 LOOKOUT ROAD NEW LAMBTON HEIGHTS

Have cumulative impacts from OOHW permitted by an EPL been considered during the development appropriate respite?

Cumulative impacts have been considered in the noise assessment by modelling with all the activities planned to happen on the night and not just the ones associated with this specific application.

H. Details of non-residential receivers (if any) and corresponding NMLs

Comments:

Using the current noise assessment software it is noted that noise at the nearby sensitive receiver of John Hunter Hospital will not exceed the NML of 38db(A) during the planned works.

Out of hours work approval request form						
I. Are there any properties at risk of exceeding the screening criteria for cosmetic damage?						
Comments: No – All properties are >18m from works.						
I. Review/ Endorsement	s					
Contractor Community Liaison	Individual briefings have been carried out for th residents as detailed above	e most affected	Date: 12 Aug 2021			
Representative	The affected sensitive receivers will be notified via letter	no later than 5 days	s prior to start of work			
	Have the works been reviewed and endorsed?		Yes			
	Name:	Signature:	Date:			
	Nikki Taylor		09/09/21			
	Comments:					
Transport for NSW Environmental Manager (or delegate)	Agreed mitigation measures:					
	Have the works been reviewed and endorsed? Have the works been approved where neither leads to the control of t		Yes / No Yes / No			
).	Name: Signature: Date:					
	Andrew Grainger		6/09/2021			
	Comments:		NOSP-2019-0025 - 1299-0025			
Transport for NSW	Have the works been reviewed and endorsed?		Yes / No			
Project Manager	Have the works been approved where neither leading	ow or high risk?	Yes / No			
	Name:	Signature:	Date:			
	Brett Kendall		7/09/2021			
	Comments:					
ER approval (low risk	Are the works approved? Yes / No					
activities)	Name:	Signature:	Date:			
	Simon Williams		13/09/2021			
Comments:						
Planning Secretary	Are the works approved?		Yes / No			
approval (high risk activities)	Name:	Signature:	Date:			
		l				

Out of hours work approval request form			
	Comments:		

Appendix A - RP2J - Southern Utilities - Noise Impact Assessments

Construction noise impact assessment

RP2J SL & Median Line Marking

Proposed works SL Decommissioning & Line Marking

Proponent Quickway

Assessment Date 02/09/2021

Prepared by Quickway Assessment Id 001

Introduction

This report has been prepared using the construction noise self-assessment platform KNOWnoise: *Minor Works* and presents an assessment of the likely noise impacts related to proposed works associated with the above project. Where possible, these works would be completed during standard construction hours; however, there may be a need to work outside these hours due to technical, community or access limitations. The location of the proposed works is illustrated in Appendix A.

Planned works

A description of the proposed works is as follows.

Median Line Marking, barrier installation preparation and decommissioning of street lights

Proposed activities and equipment for the works are summarised in Appendix B.

Though subject to change, the works are expected to commence around 20/09/2021 and would be completed by 21/09/2021.

Assessment criteria and mitigation requirements

The Interim Construction Noise Guideline (ICNG) (DECC 2009) describes noise more than the background level as potentially having an adverse impact on sensitive receivers and increasing the likelihood of complaint. During standard construction hours, where construction noise is within 10 dB(A) of the RBL, impacts would be acceptable.

Where construction noise is more than 10 dB(A) above the RBL during standard construction hours, a residential receiver is considered noise affected and the proponent should undertake all reasonable and feasible steps necessary to manage the impact and consult with the affected community.

Above a LAeq, 15 minute noise level of 75 dB(A), a receiver is highly affected, requiring consideration of additional mitigation measures including alternative accommodation in the night period.

Outside standard construction hours, construction noise at a residential receiver more than 5 dB(A) above the RBL is taken to be noise affected.

In addition, annoying noise such as rock hammers, impact piling, or other impulsive noise sources usually result in greater annoyance than continuous construction noise. A 5 dB(A) penalty is applicable to such activities prior to comparison with the NMLs.

Other sensitive land uses, such as schools and offices, typically find noise from construction disruptive when the properties are being used (such as during work and school times). Table 2 presents NMLs from the ICNG for sensitive land uses based on the principle that the characteristic activities for each of these land uses should not be unduly disturbed.

Table 1 Non-residential sensitive land uses noise management levels

Land use	Noise assessment location	NML (L _{Aeq,15min})	
Classrooms at schools and other educational institutions	Internal	45	
Places of worship		-	
Active recreation areas (such as sporting activities and activities which generate their own noise or focus for participants)	External	65	
Passive recreation areas (contemplative activities that generate little noise and where benefits are compromised by external noise intrusion, for example, reading, meditation)	External	60	
Industrial premises	External	75	
Office, retail outlets	External	70	

As part of planning for out of hours works, standard mitigation measures, as described in the ICNG and CNVG, would be implemented where reasonable and feasible. However, after these measures have been applied, noise and vibration levels may continue to exceed the NMLs.

In this case, additional mitigation measures outlined in the CNVG, which largely focus on engagement with affected sensitive receivers, should be implemented where reasonable and feasible, unless other agreements are in place with the impacted receiver.

Triggers and additional mitigation measures for airborne noise are summarised in Table 2. Further details of specific additional mitigation measures are described in the CNVG.

Table 2 Triggers for additional mitigation measures - Airborne noise (Roads and Maritime 2016)

Predicted airborne LAeq(15min) noise level at receiver							
Perception	dB(A) above RBL	B(A) above RBL dB(A) above NML Additional mitiga					
All hours							
75 dB(A) or greater	N, V, PC, RO						
Standard hours: Mon - Fri (7	am – 6pm), Sat (8am – 1pm), Sun/Pub Hol (Nil)					
Noticeable	5 to 10	0	-				
Clearly audible	10 to 20	< 10	-				
Moderately intrusive	20 to 30	10 to 20	N, V				
Highly intrusive	> 30	> 20	N, V				
OOHW Period 1: Mon – Fri (6pm – 10pm), Sat (7am – 8am & 1pm – 10pm), Sun/Pub Hol (8am – 6pm)							
Noticeable	5 to 10	<5	-				
Clearly audible	10 to 20	5 to 15	N, R1, DR				
Moderately intrusive	20 to 30	15 to 25	V, N, R1, DR				
Highly intrusive	> 30	>25	V, IB, N, R1, DR, PC, SN				
OOHW Period 2: Mon – Fri (:	.0pm – 7am), Sat (10pm – 8	Bam), Sun/Pub Hol (6pm –	7am)				
Noticeable	5 to 10	<5	N				
Clearly audible	10 to 20	5 to 15	V, N, R2, DR				
Moderately intrusive	20 to 30	15 to 25	V, IB, N, PC, SN, R2, DR				
Highly intrusive	> 30	>25	AA, V, IB, N, PC, SN, R2, DR				

Notes:

PC = Phone calls V = verification IB = Individual briefings N= Notification AA = Alternative accommodation SN = Specific notifications RO = Respite offer R1 = Respite period 1 R2 = Respite period 2 DR = Duration respite

Perception = relates to levels above RBL NML = Noise management level HA = Highly affected

Existing environment and noise management levels

The proposed works would be undertaken in a predominantly Suburban/ Urban, characterised as:

Areas with low density transportation.

Typically local traffic, light vehicles, intermittent traffic flow

Background noise levels adopted for the project area and associated noise management levels (NMLs) are summarised in Table 3. NMLs have been established in line with the ICNG.

Table 3 Construction NMLs

Land use	Suburban/ Urban			g custom backgro	Yes	
Criterion	Day	Day Weekend Da		Evening	Night	Sleep
RBL	56	56		49	33	
NML	66	61		54	38	48

Sleep disturbance

The ICNG recommends where construction works are planned to extend over more than two consecutive nights, the maximum noise level should be considered for the purposes of establishing the likelihood of sleep disturbance. The Road Noise Policy suggests that maximum internal noise levels below 50-55 dB(A) are unlikely to awaken people from sleep and one or two noise events per night, with maximum internal noise levels of 65-70 dB(A) are not likely to affect health and wellbeing significantly.

Based on this, a sleep awakening criterion of 55 dB(A) (internal) is typically adopted for works. Given that noise attenuation of 10 dB(A) is typically provided by an open window, a sleep awakening criterion of LAmax 65 dB(A) (external) has been applied to residential bedroom façades. This is consistent with the sleep disturbance threshold described in Appendix E of the CNVG.

Assessment methodology

Based on the nominated works area (illustrated in Appendix A), proposed equipment and the minimum distance from the works to each sensitive receiver, noise levels were calculated based on CONCAWE (1981) Propagation of noise from petroleum and petrochemical complexes to neighboring communities.

This method considers geometric spreading, atmospheric absorption, ground effects and is valid for meteorological conditions of a gentle breeze from source to receiver and stable atmosphere (temperature inversion).

KNOWnoise: Minor works is a 2-Dimensional assessment platform and does not consider terrain effects (e.g. hills, valleys) or the presence of solid structures such as homes or noise barriers. This will result in a conservative prediction, suitable for the project being assessed.

Considering the nature of the works and the type of surrounding land uses, sensitive receivers up to a radius of 100 metres from the works have been included in the assessment.

Sound power levels and predicted noise levels depend on the number of plant items operating at any one time and their precise location relative to a sensitive receiver. Equipment was assumed to be working at the worst-case location relative to each receiver and represents a worst-case assessment. Where the activity is further away from receivers or less equipment is used the predicted levels will decrease.

Sound power levels for plant and equipment expected to be used for each activity has been estimated based on guidance in the following standards and guidelines as well as typical measured noise levels for specific equipment.

- ⁶⁶ Australian Standard AS2436-2010: Guide to noise and vibration control on construction, demolition and maintenance sites
- Construction Noise and Vibration Strategy 7TP-ST-157/2.0 (CNVS), (TfNSW, 2018)
- Construction Noise and Vibration Guideline (CNVG) (Roads and Maritime Services, 2016)
- Fritish Standard 5228-1:2009 Code of practice for noise and vibration control on construction and open sites

United Kingdom Department for Environment, Food and Rural Affairs (DEFRA) Noise database for prediction of noise on construction and open sites

Construction noise sources and associated sound power levels are listed in Appendix B. The maximum predicted LAeq noise level within the work area was identified for each receiver.

Predicted noise levels

Detailed predicted noise levels for each potentially affected receiver are presented Appendix C.

A summary of predicted noise levels in comparison with ICNG assessment criteria for the Night period is presented in Table 4.

Table 4 Summary of predicted noise levels with comparison against ICNG criteria for the Night period.

Criterion	Predicted number of receivers		
Maximum cumulative predicted L _{Aeq, 15 minute} noise level	62 dB(A)		
Number of highly noise affected receivers (>75 dB)	0		
1 – 10 dB above NML	2		
10 – 20 dB above NML	2		
20+ dB above NML	3		

For works outside standard hours, up to 0 receivers are predicted to be classified as Highly Impacted during the Night period. A summary of the number of receivers in each class is presented in Table 5.

Table 5 Summary of predicted noise levels with comparison against CNVG criteria

Impact class	Predicted noise level	Predicted number of receivers
Noticeable	1 – 5 dB above NML	0
Clearly audible	5 – 15 dB above NML	2
Moderately impacted	15 – 25 dB above NML	5
Highly Impacted	> 25 dB above NML	0

Predicted impact classes for the Night period are illustrated graphically in Appendix C. Each identified receiver in the study area has been coloured to highlight the predicted level of impact.

Sleep disturbance

In the event works are planned for more than two consecutive nights, up to 0 are expected to exceed the sleep awakening criteria. Where any exceedances if the awakening criteria are predicted, additional care should be taken and mitigation measures implemented in the with the CNVG.

Proposed noise mitigation measures


The safeguards and controls listed in Table 6 will be implemented where reasonable and feasible with the intention of achieving the project noise criteria and to maintain noise impacts at a practical minimum.

Table 6 Safeguards and controls

Action	Description
Community consultation or notification	Notify the affected community. The notification will detail work activities, dates and hours, impacts and mitigation measures, indication of work schedule over the night time period, any operational noise benefits from the works (where applicable) and contact telephone number.
	Notification should be a minimum of 7 calendar days prior to the start of works. For projects other than maintenance works more advanced consultation or notification may be required.
Site inductions	All employees, contractors and subcontractors are to receive an environmental induction. The induction would at least include:
	 all project specific and relevant standard noise and vibration mitigation measures
	relevant licence and approval conditions
	permissible hours of work
	 any limitations on high noise generating activities
	 location of nearest sensitive receivers
	 construction employee parking areas
	 designated loading/unloading areas and procedures
	site opening/closing times (including deliveries) environmental incident procedures
Behaviour	No swearing or unnecessary shouting or loud stereos/radios on site.
	Limit compression braking at night in residential areas.
	No dropping of materials from height, throwing of metal items and slamming of doors.
Verification	Where indicated in Appendix C, a noise verification program would be undertaken for the duration of the works.
Construction hours	Where feasible and reasonable, construction should be carried out during the standard daytime working hours. Work generating high noise and/or vibration levels should be scheduled during less sensitive time periods.
Respite for out-of-hours works	Respite would be scheduled as indicated in Appendix C and described in the CNVG.
Equipment selection	Use quieter construction methods where feasible and reasonable.
	Ensure plant including the silencer is well maintained.
	Plant noise levels will have an operating noise emission level compliant with Appendix F of the CNVG
Use and siting of plant	The offset distance between noisy plant and adjacent sensitive receivers is to be maximised.
	Plant used intermittently to be throttled down or shut down.
	Noise-emitting plant to be directed away from sensitive receivers.

Action	Description
Plan worksites and activities to minimise noise and vibration.	Locate compounds away from sensitive receivers and discourage access from local roads.
	Plan traffic flow, parking and loading/unloading areas to minimise reversing movements within the site.
	Where additional activities or plant may only result in a marginal noise increase and speed up works, consider limiting duration of impact by concentrating noisy activities at one location and move to another as quickly as possible.
	Very noise activities should be scheduled for normal working hours. If the work can not be undertaken during the day, it should be completed before 11:00pm.
	Where practicable, work should be scheduled to avoid major student examination periods when students are studying for examinations such as before or during Higher School Certificate and at the end of higher education semesters.
Non-tonal reverse alarms	Non-tonal reversing beepers (or an equivalent mechanism) must be fitted and used on all construction vehicles and mobile plant regularly used on site and for any out of hours work.
Shield stationary noise sources such as pumps, generators, and compressors	These should be enclosed or shielded where reasonable and feasible.
Implement any project specific mitigation	on measures
1	Install sound blankets where required
2	Plant and vehicles not to be left idling near residential properties

Appendix A Project location and predicted level of impact



Appendix B Proposed activities and equipment

Line Marking & Barrier set up

Equipment	Quantity	Usage	Reduction	SWL
Daymakers / Lighting plant	1	60 %	5	86
Excavator (15 tonne)	1	30 %	5	93
Line Marking Plant	1	10 %	5	78

Activity Sound Power Level: 94

Street Light Decommissioning

Equipment	Quantity	Usage	Reduction	SWL
Elevated Working Platform	1	40 %	5	80
Truck (10 tonne)	1	40 %	5	91
Hand Tools (electric)	1	20 %	5	82

Activity Sound Power Level: 92

Appendix C Detailed noise predicted for each receiver and activity

Assessment: SI	Assessment: SL Decommissioning & Line Marking				Results summary				
NCA	ID	Address	Land use	NML	Cumulative Predicted LAeq, 15 minute noise level	Exceedance of NML, dB	Impact classification		
	522978	117 LOOKOUT ROAD NEW LAMBTON HEIGHTS	RES	38	61	23	Moderately Intrusive		
	522977	121C LOOKOUT ROAD NEW LAMBTON HEIGHTS	RES	38	57	19	Moderately Intrusive		
	522972	136 LOOKOUT ROAD NEW LAMBTON HEIGHTS	RES	38	54	16	Moderately Intrusive		
	522971	138 LOOKOUT ROAD NEW LAMBTON HEIGHTS	RES	38	46	8	Clearly Audible		
	522970	121A LOOKOUT ROAD NEW LAMBTON HEIGHTS	RES	38	45	7	Clearly Audible		
	522968	121B LOOKOUT ROAD NEW LAMBTON HEIGHTS	RES	38	58	20	Moderately Intrusive		
	522967	119 LOOKOUT ROAD NEW LAMBTON HEIGHTS	RES	38	62	24	Moderately Intrusive		

Appendix B – 3 Month Look Ahead Notification Letter



Out of hours early work at New Lambton Heights from August to December 2021

The NSW Government is funding early work for the Newcastle Inner City Bypass between Rankin Park and Jesmond.

Transport for NSW has awarded a contract to Quickway to relocate major utilities at the southern end of the Rankin Park to Jesmond project to help prepare for the main construction of the bypass. This early work will be continuing in August.

We will be carrying out essential night work on Lookout Road and surrounding areas. Work is required outside normal project hours for the safety of workers and road users, and to minimise traffic delays.

Work hours will be **7pm** to **6am** between **Monday** and **Friday**, weather permitting. High impact noisy work will be done **before 11pm**. If wet weather prevents the work occurring as planned it will be rescheduled and you will be notified.


Date	Work Activity	Equipment
Mid-August	Utility services and Pavement Investigations Expected duration – two shifts	Traffic control, trucks, excavator, sucker truck, lighting towers.
From late August	Median island removal and pavement infill on Lookout Road Expected duration – six shifts over four weeks	Traffic control, excavators, trucks, lighting towers, compaction rollers, road saw, asphalt profiler, asphalt paver, concrete agitator trucks.
September	Trenched Utility Crossings across Lookout Road and Grandview Drive Expected duration – eight shifts over three weeks	Traffic control, excavators, trucks, lighting towers, compaction rollers, road saw, asphalt profiler, asphalt paver, concrete agitator trucks.
October - November	Overhead powerline cut-overs to new poles on Lookout Road and McCaffery Drive Expected duration – four shifts over two weeks	Traffic control, trucks, excavator, elevated working platforms, lighting towers.

How will the work affect you?

The work will involve the use of machinery which generates noise, light and vibration. We will make every effort to minimise these impacts with our equipment selection, positioning of machines and noise blankets, turning off vehicles when not in use and using non-tonal reversing alarms.

Appropriate respite periods for the night work will be provided in consultation with the community at each affected location. This may include limiting the number of consecutive nights and extending the duration of work, or increasing the number of consecutive nights and shortening the duration of night work.

Noise levels will vary between moderate to noisy, the diagram on the next page provides a guide to the noise you can expect. Directly affected residents will be contacted and advised of the likely impact and what we are doing to minimise disruption during the work.



Bus Stop Closure

The bus stop outside 121 Lookout Rd (Stop ID 2305150) will be closed temporarily while the median island removal works are carried out. The nearest alternative stop is 250m to the south on Lookout Road opposite Grandview Road (Stop ID 2305151).


Traffic changes

There will be some temporary traffic changes to ensure the work zone is safe including removal of parking on both sides of Lookout Road, realignment of travel lanes and a 60km/h speed limit between McCaffrey Drive and Grandview Road. A 40km/h speed limit will apply during temporary lane closures. Travel times will be affected. Please keep to speed limits and follow the direction of traffic controllers and signs. For the latest traffic updates, you can call 132 701, visit livetraffic.com or download the Live Traffic NSW App.

Contact

If you would like to provide feedback, or have any questions about this work, please contact our project team on 1800 818 433 (24 hours – select option 2) or email southern.utilities.RP2J@quickway.com.au. For more information about the Newcastle Inner City Bypass between Rankin Park and Jesmond, visit nswroads.work/rp2j. Thank you for your patience during this important work.

Location of work



Appendix C - Approved Notification Letter



Out of hours early work at New Lambton Heights from 13 September 2021

The NSW Government is funding early work for the Newcastle Inner City Bypass between Rankin Park and Jesmond.

Transport for NSW has awarded a contract to Quickway to relocate major utilities at the southern end of the Rankin Park to Jesmond project to help prepare for the main construction of the bypass. This early work will be continuing in September.

We will be carrying out essential night work on Lookout Road between McCaffrey Drive and Grandview Drive. Work will include:

- · asphalting new median road surface
- · removing existing line marking
- · installing new line marking
- installing safety barriers

Work is required outside normal project hours for the safety of workers and road users, and to minimise traffic delays.

We will be working from 7pm to 5am on Monday 13 September, Tuesday 14 September, Wednesday 15 September, Monday 20 September and Tuesday 21 September, weather permitting. High impact noisy work will be completed before 11pm. If wet weather prevents the work occurring as planned, it will be rescheduled and you will be notified.

How will the work affect you?

The work will involve the use of machinery which generates noise, light and vibration. We will make every effort to minimise these impacts with our equipment selection, positioning of machines and noise blankets, turning off vehicles when not in use and using non-tonal reversing alarms.

Traffic changes

There will be some temporary traffic changes to ensure the work zone is safe including realignment of travel lanes and a 60km/h speed limit between McCaffrey Drive and Grandview Road. A 40km/h speed limit will apply during temporary lane closures. Travel times will be affected. Please keep to speed limits and follow the direction of traffic controllers and signs. For the latest traffic updates, you can call 132 701, visit livetraffic.com or download the Live Traffic NSW App.

Contact

If you would like to provide feedback, have any questions about this work or would like to provide your contact details for future notices, please contact or Community Relations Manager on 1800 818 433 (24 hours – select option 2) or email southern.utilities.RP2J@quickway.com.au.

For more information about the Newcastle Inner City Bypass between Rankin Park and Jesmond, visit nswroads.work/rp2j. Thank you for your patience during this important work.

Appendix D – Consultation Record

Address	NCA	Land Use	Work Location	Work Area	Work Period	NML (RBL +5 dB(A))	Predicted Noise Level at reciever	Exceedance of NML	Exceedance of RBL	OOH Protocol Risk Rating (high/low)	Impact Classification	Mitigation Measures (PC, V, IB, N, AA, SN, RO, R1, R2, DR)	Date Notification completed / sent	Notification type (SMS / Email / Phone Call / Notification Letter / Door knock)	Written Agreement to all OoHW
117 LOOKOUT ROAD NEW LAMBTON HEIGHTS	13	Residential	Lookout Rd Southbound	Middle	Night	38	61	23	28	Low	Moderately Intrusive	V, IB, N	12/08/2021	Email and phone call	
121C LOOKOUT ROAD NEW LAMBTON HEIGHTS	13	Residential	Lookout Rd Southbound	Middle	Night	38	57	19	24	Low	Moderately Intrusive	V, IB, N	12/08/2021	Email and phone call	
136 LOOKOUT ROAD NEW LAMBTON HEIGHTS	13	Residential	Lookout Rd Southbound	Middle	Night	38	54	16	21	Low	Moderately Intrusive	V, IB, N	TBA	Trying to get contact details through TfNSW	
138 LOOKOUT ROAD NEW LAMBTON HEIGHTS	13	Residential	Lookout Rd Southbound	Middle	Night	38	46	8	13	Low	Clearly Audible	N, V	12/08/2021	Email and phone call	
121A LOOKOUT ROAD NEW LAMBTON HEIGHTS	13	Residential	Lookout Rd Southbound	Middle	Night	38	45	7	12	Low	Clearly Audible	N, V	12/08/2021	Email and phone call	
121B LOOKOUT ROAD NEW LAMBTON HEIGHTS	13	Residential	Lookout Rd Southbound	Middle	Night	38	58	20	25	Low	Moderately Intrusive	V, IB, N	12/08/2021	Email and phone call	
119 LOOKOUT ROAD NEW LAMBTON HEIGHTS	13	Residential	Lookout Rd Southbound	Middle	Night	38	62	24	29	Low	Moderately Intrusive	V, IB, N	12/08/2021	Email and phone call	