

## 3. What are we Asking the Community to Agree to?

### 3.1 The agreement

When contacting residents, the following points are used as the basis for the agreement:

- The planned works will be undertaken on weekends to ensure completion of road works in time for the public opening of the hospital in October 2018.
- Saturdays and Sundays will be worked until end of July 2018, and then Saturdays only to end of October 2018.
- When we work on Sundays, it will be alternating between FFR East and FFR West. So residents will not be subjected to roadworks every Sunday.
- Saturday extra hours will be 1pm to 6pm, and when we work Sundays it will be 8am to 5pm.
- Any high noise impact works will not commence until after 9am.
- Workers will be tool-boxed beforehand, reminding them to keep noise and conversation to a minimum.
- There will continue to be nightworks in the area as other works will be required during this period.
- We will do noise monitoring and the usual community 1800 number still applies if you wish to contact us.
- The largest noise impacts are from the compaction works when we use the 10 tonne vibratory rollers.

Further, some residents in this Stage 1 area were also overlapped with proposed Stage 2 weekend works (this involves a small pocket of area around the Holland Crescent area), and so special scripts were prepared to cover both scenarios. However, the nature of the Stage 2 works is still being developed and this will be dealt with in a Stage 2 Community Agreement, if it goes ahead.