



King Street Cycleway

Project Update

September 2025



Transport for NSW acknowledges the Gadigal people of the Eora Nation as the Traditional Custodians of the lands on which we work and pays respect to Elders past and present.

Work is continuing on the King Street Cycleway between Clarence and York Street throughout September. Utility investigations and worksite establishment will also start as part of phase two between George and Pitt Streets.

Project Update

Over the past few months, we have partially widened the road and placed back the heritage kerb between Clarence and York Streets. We have also relocated traffic signals and completed drainage pit relocations. Wet weather has slowed our progress over the past month, however we are committed to engaging with local businesses and the community as construction continues.

Upcoming night work

We'll continue night work throughout September, between **Clarence Street** and **York Street** from **Sunday to Thursday** between **8pm and 5am**, weather permitting. The work we will be completing includes:

- Drainage work
- utility relocations
- Excavating and reinstating footpaths

There will also be further weekend work between **Clarence and York Street** to safely complete stage one. The community will be informed ahead of this work taking place.

Early work for stage two between **George Street** and **Pitt Street** will also start and includes:

Service locating and setting up site fencing between **George Street** and **Pitt Street** for upcoming Stage two work.

Noisy activities such as saw cutting and jackhammering will be completed before **midnight**.

What will this mean for you?

To carry out this work, we'll be using machinery to cut into the road, using jack hammers, concrete saw cutters and excavators.

You may notice:

- Construction workers and vehicles
- Noise from machinery and equipment
- Temporary lane closures and reduced speed limits along King Street
- Traffic controllers and signage in place to guide pedestrians and motorists
- Temporary footpath closures near Clarence, York and George Streets

Managing our impacts

We aim to minimise the impact of our work on the community by using noise blankets and scheduling noisier activities before midnight, directing lighting away from nearby properties to limit light spill, and installing fencing and barriers to maintain safety around the work areas.

Staying up to date

The best way to be kept informed about the project is by signing up to the project email distribution list. Please visit our website to subscribe transport.nsw.gov.au/king-street-cycleway



Location of work area



Contact us



Project Infoline **1800 491 566**



community@mackcivil.com.au



You can write to our construction partner at: Mack Civil, 5/113 Boundary Road, Peakhurst NSW 2210



Visit the online portal go to transport.nsw.gov.au/king-street-cycleway



Interpreter service

For languages other than English call **131 450**
Arabic • Greek • Hindi • Mandarin • Vietnamese

لطلب خدمة الترجمة الشفهية للغات غير الإنجليزية اتصل
بالرقم **131 450**

Για υπηρεσίες διερμηνείας σε άλλες γλώσσες εκτός από
τα Αγγλικά καλέστε το **131 450**

अंग्रेज़ी के अतिरिक्त अन्य भाषाओं के लिए दुभाषिया सेवा
131 450 पर कॉल करें

获取英语以外的其他语言口译协助服务可以致电**131 450**

Để có dịch vụ thông ngôn cho các ngôn ngữ khác tiếng
Anh, gọi số **131 450**

www.transport.nsw.gov.au/privacy-statement#Your_Privacy



For the latest traffic updates:

Call 132 701, visit [livetraffic.com](https://www.livetraffic.com) or
download the app Live Traffic NSW