Mascot Precinct Update

More Trains, More Services

March 2023



Work is progressing in Mascot

Transport for NSW is continuing construction of the Mascot Station Upgrade and the Mascot Power Supply Upgrade as part of the More Trains, More Services program.

The Station Upgrade team continued with their steady progress on the new western entry station structure

in February. The excavation works and concrete structures have now been completed, with the lowest level of the new western entry now 14.5 metres below street level. The team have been busy removing the temporary propping from the structure now that all the floor slabs have been cast. On the surface, the team have installed the final stormwater connections and are busy completing the potable water and low voltage works across the new structure.



Bird's eye view of the site for the new western entrance on Bourke Street.

Update on project completion

Due to wet weather, there have been delays which have impacted upon the project's anticipated completion date. The current estimated project completion is mid-2023. Please note this is subject to change and weather dependent.

What's planned during March?

During March, the Station Upgrade team will be undertaking works on the diaphragm retaining wall, creating an architectural finish. This will involve a combination of high-pressure jetting and concrete surface preparatory works. In addition to this, the team will be continuing with services installation and removal of plant and equipment from site.

Other works will include:

- scaffolding works
- minor road works where required
- saw-cutting
- demolition of concrete walls
- installation of structural steel
- building fit-out and installation of services within the new western entry
- defect rectification as required within the station.

We will take every possible step to minimise impacts including noise and vibration monitoring and dust suppression.

Upcoming out-of-hours work

Mascot Station Upgrade

Throughout March, there will be out-of-hours work within the station and deliveries and collection of equipment and plant. Specific times and dates for these activities will be notified in advance of the work occurring.

On occasion during March there will be out-ofhours concourse works within the existing station. These works will be undertaken on the concourse level, but you may notice staff and vehicles above ground. Any impacted residents will be contacted beforehand.

Completion of all work is dependent on a number of factors including weather and site conditions and is subject to change.

When will work take place?

Standard construction hours are **7am to 6pm Monday to Friday** and **8am to 1pm on Saturdays**.

Extended Saturday hours

Mascot Station Access Upgrade

As we advised in the February 2023 Mascot Precinct Update notification, work on the Mascot Station Upgrade had been adversely affected by the impacts of COVID on the workforce over the last 18 months, together with the extreme rain events that we have encountered. To make up lost time and the impact on our construction program, we are extending Saturday hours to 6pm. This change took effect from Saturday 23 July 2022 and will remain in place through to project completion.

There's a lot happening

Work continues on the Mascot Substation and Power Supply Upgrade project. For the latest information on this project, please visit <u>yoursay</u>. <u>transport.nsw.gov.au/mtms-mascot</u>

Find out about all the other Transport projects happening near you at <u>nswroads.work/innerwest</u>

Contact us

For more information or to subscribe for project updates:

- Project information line: 1800 684 490
 - > 24/7 construction response line: 1800 775 465



projects@transport.nsw.gov.au

www.transport.nsw.gov.au/mtms

If you need an interpreter, contact TIS National on **131 450** and ask them to call **1800 684 490**