

Denmark Link Road Community Update

October 2023



Transport for NSW is continuing to work on the new link road between Garfield Road West, Riverstone and the Westminster Street bridge, Schofields.

This will ease traffic congestion along Garfield Road West around the railway level crossing at Riverstone, reduce congestion and provide an alternative local connection for light vehicles to cross the Richmond rail line, to avoid the Riverstone town centre.

Pre-construction work commenced in February and we have made good progress on constructing the new link road between Denmark Road and Carlton Street and between Bridge Street and West Parade.

The project is on track for completion in the first quarter of 2024.

Transport for NSW acknowledges the Dharug people as the Traditional owners and Custodians of this land and pays respect to Elders past and present.

What have we done so far?

Works are almost finished between Denmark Road and Carlton Street and also between Bridge Street and West Parade. In these sections, we have:

- built new drainage systems, including box culverts
- brought the road back to its original height
- spray-sealed and laid new asphalt
- have opened the road to local residents

We have almost finished the upgrade works on Carlton Street and Trevithick Street.


Fast facts



6,500+
work hours spent
on the project



56,000
tonnes of material
excavated



4,000+
tonnes of
asphalt placed



1,500 m3
of concrete
placed



Staging of work

The project has been divided into five stages to reduce traffic impacts and to maintain access for residents at all times during construction. The staging of the work has been adjusted to make construction faster and cause fewer disruption to the community.

We have recently started with the upgrade of Denmark Road, which will include the installation of new kerbing and parking bays. We are also nearing completion of the two new link roads from Denmark Road and Carlton Street and also between Bridge Street and West Parade.

What's next?

Key activities planned over the next three months include:

- continuing work between Carlton and Denmark Road and between Bridge Street and West Parade to complete new link roads
- continuing to upgrade and complete works on Trevithick Street, Carlton Street and West Parade, including construction of box culverts
- commence construction on the northwestern side of Denmark Road
- commence construction on Garfield Road West, including at the intersection of Denmark Road

Tree planting

As part of further community improvements, the Denmark Link Road Project will be planting up to 160 trees across Denmark Road and West Parade Street. Trees to be planted include ivory curls, eucalyptus, and bottlebrushes as well as a range of other native plants across the project landscape. The vegetation will be planted around the end of November.

Our work schedule

Most of the work will be carried out during standard working hours 7am and 6pm Monday to Friday. If we need to work at night, we will notify you in advance.

We have commenced working on Saturday mornings between 8am and 1pm. This has allowed the project to reduce its overall timeline.

Traffic changes

West Parade near the intersection of Trevithick Street will remain closed for a period of four weeks (re-opening in October) while we rebuild the box culvert in this location. Access will be maintained via the recently opened section of West Parade and Bridge Street until the road is reopened.

We have also closed the northwestern end of Denmark Road as we commence upgrade work. Access will be via the temporary access road to Creek Street and via the new link road between Creek Street and Denmark Road. Access for residents directly impacted by the works will be via Pacer Street. We will keep affected residents informed about any changes to access.

Timed traffic lights will be in place to ensure safe flow of traffic and construction vehicles. Please follow the signs and traffic controllers' directions.

For the latest traffic updates, you can call 132 701, visit livetraffic.com or download the Live Traffic NSW App. Thank you for your patience while we make these improvements for your community.



Asphalting commences along West Parade



The first run of asphalt is placed on Trevithick Street

Project development process

- Start of construction
March 2023
- Construction underway from Denmark Road to Carlton Street to establish a new link road
- Construction underway from Bridge Street to West Parade to join the two roads together
- Large box culverts between Bridge Street and West Parade are installed
- Upgrade of Trevithick Street and Carlton Street underway
- Asphalting of the new link road and West Parade is completed
- **WE ARE HERE**
Upgrade of Denmark Road underway
October 2023

Contact us

For more information or to subscribe to project updates:



Visit our website for information on our
nswroads.work/denmarkrd



Email your queries to
Denmarkroad-community@burtoncontractors.com.au



Call us on **1300 338 306** to talk to a member of
the project team.



If you need an interpreter, contact TIS National
on **131 450** and ask them to call **1800 517 155**