Department of Planning, Housing & Infrastructure



Our ref: SSI-9364-PA-322

Ms Deanne Forrest M12 Motorway Project Director Transport for NSW PO Box K569 Haymarket NSW 1240

4/07/2024

Subject: Proposed alternate timeframe for At Property Noise Treatments

Dear Ms Forrest

I refer to your submission dated 21 June 2024, requesting the Planning Secretary's agreement to March 2025 as a further alternate timeframe to complete the installation of the At Property Noise Treatments detailed in the Operational Noise Reviews, under Condition E53 of SSI-9364

I understand:

- The Project is anticipated to open before 2026, and the proposed alternate timeframe of March 2025 maintains the outcome of properties benefitting from operational mitigation measures during construction in addition to operation.
- APNT installation on the West Package is well under way with 4 properties completed, 1 property in progress, 2 awaiting materials delivery, and 2 under consultation. West Package commenced construction on 18 August 2022.
- APNT installation on the Central Packages is well underway, with 39 properties completed, 17 in progress, 8 awaiting materials delivery, and 3 under consultation. Central Package commenced construction on 10 August 2022.
- APNT installation on the East Package is underway with 14 properties awaiting materials delivery and 3 under consultation. East Package commenced construction in late July 2023.
- The Planning Secretary previously approved an alternate timeframe of July 2024, on 28 July 2023.

Accordingly, as nominee of the Planning Secretary, I approve March 2025 as the alternate timeframe to implement At Property Noise Treatments, under Condition E53 of SSI-9364.

Please ensure you make the document publicly available on the project website at the earliest convenience.

If you wish to discuss the matter further, please contact Amy Porter on amy.porter@planning.nsw.gov.au.

Yours sincerely

Grant Brown

Team Leader

Infrastructure Management

As nominee of the Planning Secretary