# NSW NSW

## PR S 40011 FM36

## **Telemetry - Like for Like Renewal**

| Work Ir   |             |   |                        |  |  |  |
|---|-------------|---|------------------------|--|--|--|
|   |             |   |                        | Date:                                      |  |  |
| Scope:  | Renew       | al of telemetry module/cardfile equipment   | t                      |  |  |  |
| Team Leader:  |             |   |                        | ngfisher, Dupline, IMAC, ADAMS<br>onverter |  |  |
| Activity: Telemetry Like for Like Renewal           |             |   |                        |  |  |  |
| <b>Reference:</b> PR S 47114, PR S 47115, PR S 4000 |             |   | S 40010, PR S 40011, P | R S 40050                                  |  |  |
| Activity<br>No.                                     | Task<br>No. | Work Description  | Completed<br>Name/Sign |  |  |  |
|   |             | APPARATUS INSPECTION & PREPARATION  |                        |  |  |  |
| 1   | 1A          | Prior to the equipment replacement, ensure the correct defective cardfile/module has been identified  |                        |  |  |  |
| 2   | 2A          | Conduct apparatus inspection on the new cardfile/module and ensure they are of correct type, configuration and Version in accordance with the equipment requirement                           |                        |  |  |  |
|   | 2B          | Inspect cardfile/module for damage (par<br>terminal connectors for bent or damaged  |                        |  |  |  |
|   |             | SAFEWORKING & DISCONNECTION FROM INTERLOCKING   |                        |  |  |  |
| 3   | ЗА          | Ensure the telemetry system is booked out of use in accordance with PR S 40008 – Securing Signalling Apparatus Out of Use as required   |                        |  |  |  |
|   | 3B          | Liaise with the Network Control Officer and obtain permission to carry out a mastership change  |                        |  |  |  |
|   | 3C          | Ensure Mastership has been swapped to functioning side and arbitration has been set to manual   |                        |  |  |  |
|   | 3D          | Disconnect the power supply (if required) by removing the associated fuse and terminal and confirm with a multimeter  |                        |  |  |  |
|   | 3E          | Disconnect the telemetry system (if required)   |                        |  |  |  |
|   |             | DISCONNECTION, REMOVAL AND INST   |                        |  |  |  |
| 4   | 4A          | Carefully remove the existing cardfile/module   |                        |  |  |  |
|   | 4B          | Correlate any wiring terminations and mark on the attached circuit book sheets  |                        |  |  |  |
|   | 4C          | Correlate any dip switch settings and/or address settings   |                        |  |  |  |
| 5   | 5A          | Install the new card file/module into the same slot/mounting position   |                        |  |  |  |
|   | 5B          | Re-terminate any disconnected wires on the new cardfile/module according to the wire beads and previously marked up circuit book sheets. Ensure all wires are terminated firmly and correctly |                        |  |  |  |
|   | 5C          | Perform a final apparatus inspection on the newly replaced equipment and all associated wiring  |                        |  |  |  |
|   |             | CERTIFICATION (POWER SUPPLY)  |                        |  |  |  |
| 6   | 6A          | Insert the fuse and terminal for any disconnected power supply (if applicable)  |                        |  |  |  |

## NSW NSW

## PR S 40011 FM36

## **Telemetry - Like for Like Renewal**

| Activity<br>No.                 | Task<br>No.   | Work Description   | Completed<br>Name/Sign   |  |  |  |  |
|---------------------------------|---|--|--|--|--|--|--|
|                                 |   | ADJUSTMENT AND CERTIFICATION (TELEM  |  |  |  |  |  |
| 7                               | 7A  | Liaise with the Network Control Officer and of mastership change to test affected I/Os |  |  |  |  |  |
|                                 | 7B  | Swap field equipment mastership over   | uipment mastership over  |  |  |  |  |
|                                 | 7C  | Perform function test of all affected telemetre Electrician to assist)                 | orm function test of all affected telemetry inputs and outputs (Note Signal trician to assist) |  |  |  |  |
|                                 | 7D  | Ensure mastership is set to auto   |  |  |  |  |  |
|                                 | 7E  | Book the affected telemetry system back into use as required                           |  |  |  |  |  |
| Old Serial #                    |   |  | w Serial #   |  |  |  |  |
| l certify, Telemetry<br>System: |   |  |  |  |  |  |  |
|                                 | at location, has been inspected, tested and certified service |  |  |  |  |  |  |
| _                               | Print Nam   | 9  | Position   |  |  |  |  |
| _                               | Signature   | Date   |  |  |  |  |  |