Transport for NSW

Pacific Highway duplication at Lisarow

Project update, October 2022

The Pacific Highway duplication will improve traffic flow, safety and travel time for around 30,000 motorists travelling on this section of highway each day.

Transport for NSW contracted Daracon Group to build the 1.6 kilometre section of the highway between Ourimbah Street and Parsons Road at Lisarow. Work started in February 2019 and the project is expected to be complete late 2023.

Our progress to date

We have made considerable progress across the project since our last update. Work completed includes:

- The majority of the earthworks, drainage culverts and stormwater drainage are now complete for the new Pacific Highway, The Ridgeway intersection, the new alignment of Tuggerah Street and the Railway Crescent intersection.
- We have been progressively landscaping and installing shared pedestrian and cycle paths.
- 900 metres of reinforced concrete retaining walls are complete. The longest and highest is the retaining wall in front of Lisarow Cemetery which is more than six metres high, 100 metres long. The original cemetery gates were reinstated along with new sandstone block feature work.
- Over 90 per cent of the utility relocation work is complete. This includes water, sewer, gas, NBN, Telstra, Nextgen and electrical services, including a 900 mm trunk water main.
- The first half of the bridge over the rail line was completed and open to traffic in October 2021. We have since removed the old bridge and completed the piling and abutments for the second half of the new bridge. The remaining girders were successfully installed in July during a planned rail possession.

Upcoming work

The upgrade continues to progress with the following work to be completed in coming months:

- Continued bridge construction, including concrete for the bridge decks and installation of bridge barriers, safety rails and screens.
- Upgrades to the existing traffic signals at the intersection of the Pacific Highway and The Ridgeway.
- Construction of new traffic signals at the intersection of the Pacific Highway and Tuggerah Street and the Pacific Highway and Railway Crescent.
- Placement of asphalt in a number of areas across the project.
- Progressive landscaping and installation of shared pedestrian and cycle paths.

Placement of bridge girders, July 2022

Project update video

SCAN ME

You can view a video of the latest project milestones complete online, by scanning the QR code.

Traffic changes

Temporary traffic changes may be in place to ensure the work zone is safe including a reduced speed limit of 40 km/h and minor traffic diversions.

Motorists are advised to plan their journeys ahead of time using the latest information on traffic conditions available by calling 132 701, visiting livetraffic.com or downloading the Live Traffic NSW App.

Contact

If you have any questions or would like more information, please contact our project team:

1800 560 667

lisarow.enquiries@daracon.com.au

nswroads.work/lisarow

Translating and interpreting service

If you need help understanding this information, please contact the Translating and Interpreting Service on **131 450** and ask them to call us on **1800 560 667.**